

ANNEXURE-A

DEVELOPMENT WORKS DONE DURING THE LAST YEAR 2008-2009 IN THE DISTRICT PANCHAYAT OF DAMAN & DIU IN VILLAGE-WISE

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1	VANAKBARA	Widening of Road of Kalikamata Temple Bucharwada and providing 60mm paver finish re-carpet for the road starting from RMC to Bus station at Vanakbara, Diu under GIA.	Bus Stand Vanakbara	Rs.14,99,390.00	Rs.15,58,053.88			Work has been completed.
2		Improvement/Raising of existing formation level of Road and providing 60mm paver finish carpet for the road starting from fafni to Jetty via Gomtimata at Vanakbara, Diu under GIA.	Gomtimata	Rs.14,98,300.00	Rs.1562953.62			Work has been completed.
3.		Construction of high level Cistern, Plant room and other allied works for Desalination Plant at Vanakbara, Diu.	Near main road	Rs.6,18,830.00	Rs.643798.00			Work has been completed.
4.		Construction of Additional Class rooms on F.F of existing School building at Vanakbara, Diu. (Ph-I) SH: - Electrification.	School Building vanakbara	Rs.1,99,500.00	Rs.1,99,500.00			Work has been completed.
5.		Improvement and strengthening/recarpeting of the existing road near Jetty Street of chamunda mata temple and other parts of Vanakbara Village Panchayat at Diu.	Chamundamata temple V'bara	Rs.1385705.00	1334950.00			Work has been completed.
6		Improvement and recarpeting of the existing road starting from Jalaram Society to Jetty near Police Station at Vanakbara Village Panchayat at Diu.	Near police station Vanakbara	Rs.1497980.00	Rs.1499621.00			Work has been completed.

7		Improvement and providing 60mm paver finish carpet for the road starting from Bus stand to Mithiwadi via Petrol pump/upto Panchayat Office at Vanakbara Village, Diu.	Mithiwadi Village	Rs.1486135.00	Rs.1558689.00			Work has been completed.
---	--	---	-------------------	---------------	---------------	--	--	--------------------------

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1.	SAUDWADI	Construction of shed in the Premises of Primary School at Saudwadi, Diu District under GIA	Saudwadi Village	Rs.873240.00	Rs.8,29,444.06	25-03-2010	25-03-2010	Work has been completed.
2.		Construction of new Aganwadi in Saudwadi Village Panchayat, Diu District under Grant-in-aid Scheme.	Saudwadi Village	Rs.1046400.00	Rs.960158.00	18-04-2010	18-04-2010	Work has been completed.
3.		Improvement and strengthening of existing cement concrete road starting from Nagoa Vanakbara main road to fafni village of Saudwadi Village Panchayat, Diu under GIA	Fafni village	Rs.1489350.00	Rs.1442912.00	30-04-2009	10-04-2009	Work has been completed.
4.		Construction of Earthen Bund starting from Vadiwadi to Godiyar at Saudwadi, Diu. (Ph-I)	Vadiwadi Village	Rs.1487760.00	Rs.1487679.00	24-09-2009	22-01-2009	Work has been completed.
5.		Development/Reclamation of the land for proposed Community Hall and providing W.B.M. to the earthen Bund at Saudwadi, Diu under GIA.	Saudwadi Village	Rs.1417580.00	1406910.00	16-12-2008	16-12-2008	Work has been completed.

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1.	BUCHAWADA	Construction of WBM/ C.C. road starting from Dhinsawadi to joining Zolawadi-Dagachi Village Road at Patelwadi of Bucharwada Village Panchayat, Diu	Patelwadi Village	Rs.10,48,280.00	Rs.10,46,155.00	31-03-2009	19-04-2009	Work has been completed.
2.		Development/Reclamation of the land for play ground at Metawadi of Bucharwada Village Panchayat, Diu under GIA. (Ph – I)	Metawadi Village	Rs.14,74,910.00	Rs.13,59,592.50	23-09-2010	23-09-2010	Work has been completed.
3.		Development/Reclamation of the land for play ground at Metawadi of Bucharwada Village Panchayat, Diu under GIA (Ph – II)	Metawadi Village	Rs.14,74,910.00	Rs.13,59,592.50	23-09-2010	23-09-2010	Work has been completed.
4		Construction of WBM/C.C 1:2:4 starting from Diu-Vanakbara MDR to Dagachi and near Khodiyar Temple at Dagachi Village of Bucharwada Village Panchayat, Diu under GIA.	Dagachi Village	Rs.10,41,760.00	Rs.10,21,818.00	25-03-2010	25-03-2010	Work has been completed.
5		Improvement and providing 60mm paver finish carpet for the road starting from house of Devji Laxmane to Bucharwada Bus station, Diu.	Bus stand Bucharwada	Rs.14,99,925.00	Rs.12,48,326.00	30-01-2009	17-01-2009	Work has been completed.
6		Construction/Improvement of streets/lanes near Habis Pir, Zupdi, Nani chankhdi at Dagachi, Diu.	Main road Diu-Vanakbara	Rs.13,41,335.00	Rs.13,34,492.00	30-04-2009	14-04-2009	Work has been completed.
7		Improvement and recarpeting of the existing road starting from Navapara to Zampa of Bucharwada Village, Diu.	Navapara Village	Rs.10,03,100.00	Rs.10,48,903.00	31-03-2009	16-03-2009	Work has been completed.

8		Constructing/Improvement of streets/lanes near Bhuteshwar temple, Holi Chowk and Other part of Dagachi, Diu.	Dagachi Village	Rs.10,25,170.00	Rs.10,18,512.50	31-03-2009	31-03-2009	Work has been completed.
9		Construction of Compound wall around Primary/Middle School and providing cement concrete pavement to ground at Dagachi of Bucharwada Village Panchayat, Diu.	Dagachi Village	Rs.10,49,600.00	Rs.11,15,517.00	26-08-2010	26-08-2010	Work has been completed.

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1	ZOLAWADI	Construction of new internal roads/lanes starting from main road to house of Rasilaben Kishor at Malala main road to house of Valji Mavji and Ashok Giga at Kevdi and main road to house of Dharmesh Bhikha at Dangarwadi of Zolawadi Village Panchayat, Diu under GIA.	Kevdi Village	Rs.10,43,010.00	Rs.10,81,078.00	01-04-2009	28-02-2009	Work has been completed.
2.		Construction of C.C. road starting from Zolawadi Village road to house of Hardas Mavji at Zolawadi, Diu.	Zolawadi Village	Rs.9,96,500.00	Rs.9,95,624.00	31-03-2009	31-03-2009	Work has been completed.
3.		Providing of furnishing to the new office of the District Panchayat at Naida, Diu.	Naida Village	Rs.14,96,500.00	Rs.14,48,592.00	24-01-2009	24-01-2009	Work has been completed.

ANNEXURE-A

DEVELOPMENT WORKS DONE DURING THE LAST YEAR 2009-2010 IN THE DISTRICT PANCHAYAT OF DAMAN & DIU IN VILLAGE-WISE

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1	VANAKABARA	Recarpeting of existing tank road by C.C. pavement starting from Petrol pump to jetty road joining to Gomtimata jetty road at Vanakbara, Diu. (Under GIA.)	Gomtimata	Rs.9,25,175.00	Rs.9,19,579.00	25-03-2010	25-03-2010	Work has been completed.
2		Recarpeting by C.C. Pavement of existing road along boats landing Platform opposite fishing jetty joining to Gomtimata road at Vanakbara, Diu. (Under GIA.)	Fishing jetty.	Rs.14,55,950.00	Rs.14,44,874.00	24-04-2010	24-04-2010	Work has been completed.
3		Recarpeting of the existing approach road of Vanakbara crematorium, Mithiwadi and Other parts of Vanakbara Village, Diu under GIA.	Mithiwadi	Rs.9,62,882.55	Rs.9,36,423.00	28-06-2010	28-06-2010	Work has been completed.
4		Improvement of road by providing 40mm thick asphalt concrete by sencer paver finish on approach road to Gomtimata and Jalaram Society to Jetty upto Vanakbara Police Station, Diu. (Under GIA).	Jalaram Society	Rs.14,99,710.00	Rs.14,99,621.00	28-07-2010	28-07-2010	Work has been completed.
5.		Development of the play ground at Vanakbara Village, Diu under GIA.	Vanakbara	Rs.7,91,650.00	Rs.7,89,624.00	19-08-2010	27-05-2010	Work has been completed.

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1	SAUDWADI	Improvement of road by providing 40mm thick asphaltic concrete by sencer paver finish starting from Diu-Vanakbara MDR to Saudwadi Village and road starting from kob-paj connecting Pavti Village at Diu. (Under GIA)	Saudwadi	Rs.14,96,710.00	Rs.14,96,402.00	28-07-2010	28-07-2010	Work has been completed.

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1	BUCHARWADA	Recarpeting/Improvement of the existing road by C.C. pavement starting from house of Devji Rama to Tungano at Dagachi and house of Ramji Bijal to Kantu Laxmane at Patelwadi of Bucharwada Village Panchayat, Diu. (Under GIA)	Patelwadi	Rs.14,57,105.00	Rs.11,24,260.00	24-04-2010	24-04-2010	Work has been completed.
2		Improvement of road by providing 40mm thick asphaltic concrete by sencer paver finish on road starting from Bucharwada old Primary school via forest farm joining Diu Vanakbara MDR at Dagachi, Diu. (Under GIA)	Forest farm Bucharwada	Rs.14,99,550.00	Rs.14,96,988.00	11-08-2010	26-05-2010	Work has been completed.
3.		Improvement of road by providing 40mm thick asphalt concrete by sencer paver finish on approach road to Hindu Crematorium in Bucharwada and Kob-Paj road at Dagachi, Diu. (Under GIA)	Kob-Paj Village	Rs.14,92,140.00	Rs.14,84,974.00	28-07-2010	28-07-2010	Work has been completed.

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1.	ZOLAWADI	Improvement of road by providing 40mm thick asphaltic concrete by sencer paver finish on road starting from Khatkisheri to Bucharwada Bus station joining to Diu Vanakbara MDR at Bucharwada and approach road to Zolawadi pump house at Zolawadi, Diu. (Under GIA)	Pump house Zolawadi	Rs.14,93,190.00	Rs.14,89,973.00	28-07-2010	28-07-2010	Work has been completed.
2.		Improvement of road by providing 40mm thick asphaltic concrete by sencer paver finish on road starting from Diu-Vanakbara MDR at Zolawadi near Khetarpal to old Bucharwada Primary School at Zolawadi, Diu (Under GIA).	Khetarpal temple	Rs.14,99,625.00	Rs.14,96,324.00	28-07-2010	28-07-2010	Work has been completed.
3.		Improvement of road by providing 40mm thick asphaltic concrete by sencer paver finish on approach road of pothiadada temple, approach road to Dangarwadi crematorium, approach road to Navapara Kevdi Village and Malala Village to Malala crematorium at Malala of Zolawadi Village Panchayat, Diu. (Under GIA).	Malala village	Rs.14,96,950.00	Rs.14,95,867.00	28-07-2010	21-05-2010	Work has been completed.
4.		Construction of additional/alteration in the existing old Balwadi/Anganwadi at Dangarwadi of Zolawadi Village Panchayat, Diu.	Dangarwadi Village	Rs.5,60,715.00	Rs.5,66,142.00	13-11-2008	13-11-2008	Work has been completed.

ANNEXURE-A

DEVELOPMENT WORKS DONE DURING THE LAST YEAR 2010-2011 IN THE DISTRICT PANCHAYAT OF DAMAN & DIU IN VILLAGE-WISE

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1	VANAKABARA	Construction of additional 2 class-rooms on first floor of the new school under SSA Scheme near Gomti mata at Vanakbara, Diu.	Gomtimata	Rs.845000.00	Rs.729766.00	04-09-2010	04-09-2010	Work has been completed.
2		Construction of Additional rooms on first floor of existing Bal Bhavan at Vanakbara, Diu (Under GIA)	Bal Bhavan	Rs.9,16,128.00	Rs.8,88,205.00	22-08-2010	11-08-2010	Work has been completed.
3		Construction of new Anganwadi and improvement of platform near Jalaram Society at Vanakbara, Diu under GIA.	Jalaram Society	Rs.14,99,170.00	Rs.14,82,632.00	14-05-2010	14-05-2010	Work has been completed.

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1.	SAUDWADI	Construction of additional four class-rooms for new Upper Primary School at Saudwadi, Diu. (Under SSA Scheme)	Saudwadi	Rs.23,37,415.00	Rs.19,35,781.00	27-09-2010	27-09-2010	Work has been completed.
2		Construction of new Anganwadi in Saudwadi Village Panchayat, Diu under GIA.	Saudwadi	Rs.9,73,397.50	Rs.9,60,158.00	18-04-2010	18-04-2010	Work has been completed.
3		Construction of shed and store room for community choro at Betawadi Village of Saudwadi Village Panchayat, Diu under GIA.	Betawadi Village	Rs.5,83,484.00	Rs.5,84,162.00	14-07-2010	14-07-2010	Work has been completed.

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1.	BUCHARWADA	Construction of additional four class-rooms for Govt. Middle School at Dagachi of Bucharwada Village Panchayat, Diu. (Under SSA Scheme)	Dagachi Village	Rs.18,71,638.00	Rs.16,01,106.00	27-09-2010	27-09-2010	Work has been completed.
2		Construction of Compound wall around Primary/Middle School and providing cement concrete pavement to ground at Dagachi of Bucharwada Village Panchayat, Diu.	Primary/Middle Dagachi	Rs.10,49,600.00	Rs.11,15,517.00	26-08-2010	26-08-2010	Work has been completed.
3		Recarpeting of the existing road by c. c. pavement at padhera, Kumbharwada, Haveda crematory Harijan vas and other part of Bucharwada village, Diu under GIA.	Bucharwada Village	Rs.8,99,435.00	Rs.8,94,601.00	29-07-2010	29-07-2010	Work has been completed.

Sr. No.	Name of Village Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the works	Date of execution of works	Date of completion of works	Remarks
1	2	3	4	5	6	7	8	9
1.	ZOLAWADI	Improvement/Recarpeting/Raising of the existing road starting from Khetarpal temple near Bal Burial ground joining to Zolawadi-Bucharwada Village, Diu. (Under GIA)	Khetarpal temple	Rs.8,49,800.00	Rs.8,28,625.00	20-07-2010	20-07-2010	Work has been completed.
2.		Construction of two class-rooms in the primes of Govt. Primary school and Govt. Middle school at Fudam, Diu under SSA Scheme.	Fudam Village	Rs.10,69,000.00	Rs.9,44,231.00	28-08-2010	28-08-2010	Work has been completed.