



DISTRICT PANCHAYAT DAMAN

Sr.No	Details of work	Cost of project	Stipulated date of starting	Stipulated date of completion	Present status of work as on 31/08/14	Remarks
1	Providing Supplying and erecting 30A semi High mast at Mayavanshi Falia Dabhel of District Panchayat Daman	2,76,473.10	24/07/2014	09/10/2014	100%	
3	Construction of Slab Cover on U.C.R. Gutter at jalaram Temple To Kanti Bhikha House in Bhimpore Group Gram Panchayat, Nani Daman.	13,43,372.50	25/07/2014	24/09/2014	10%	Work is stop due to monsoon
4	Providing cement concrete paver Block at Various Places in Thanapardi in magarwada G.G.Panchayat at Moti Daman.	4,98,214.50	07/08/2014	06/10/2014	90%	
5	Construction of RCC Road by trimix Method near house of IkBalu Ranchhod Uttam Bhana, Dansukh Ramu and Vihjay Ramu at Marwad Dukan Falia In Marwad G.G.Panchayat Nani Daman.	4,48,616.00	14/08/2014	13/10/2014	Work not started	Work not started due to monsoon
6	Construction of Strom water drainage near house of Ashvin Patel in Bhimpore G.G. Panchayat Nani Daman.	4,94,480.00	14/08/2014	13/10/2014	Work not started	Work not started due to monsoon

7	Construction of Strom water drainage from A-One Chawl to Devka Wadi falia three Nos, of road junction in Kadaiya Group Gram Panchayat, Nani Daman.	19,25,974.00	31/08/2014	30/10/2014	Work not started	Work not started due to monsoon
8	Construction of strom water drainage from devka wadi faliya 3Nos. road junction to Laxman Dahyabhai House in Kadaiya Group Gram Panchayat , Nani Daman.	19,25,546.00	31/08/2014	30/10/2014	Work not started	Work not started due to monsoon
9	Supply erection testing and commissioning of 12.5 mtr. High mast at following places of District Panchayat Daman & Diu <ul style="list-style-type: none"> 1. Near Vatar Junction, Dabhel, of District Panchayat Daman. 2. Near Shamshan Bhoomi Pariyari of District Panchayat Daman. 3. Near Vishnu Mandir Mitnawad Patlara of District Panchayat Daman. 	10,68,816.00	16/03/2014	15/05/2014	100%	Works Completed 