

ANNEXURE - A

Developmental Works done during the Years 2008-09, in the village Panchayat & District Panchayat Daman & Diu village - wise and year-wise

(To be shown separately year-wise)

Sr. No.	Name of Vollage Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the work	dated of execution of work	Date of completion of workq	Remarks
1	2	3	4	5	6	7	8	9
1	Pariyari	Improvement of road form Jampore Warliwad main road Choramla to suresh Balu's House under MPLAD scheme.	Warliwad	1243968.03	1303537.00	09/06/2008	15/10/2008	Work has been Completed.
2	Pariyari	Construction of WBM & Cement concrete road at Junagam from Canal to Aruna Amrut house in Pariyari Group Gram Panchayat, Moti Daman.	Junagam	1170635.73	1258974.441	15/09/2008	14/12/2008	Work has been Completed.
3	Pariyari	Construction of Anganwadi at Nayla Pardi in Pariyari Panchayat Moti Daman.	Nayla Pardi	677574.21				Work has been Completed.
4	Pariyari	Construction of R.C.C. road by Trimix method from Priyari School to Santosi Mata Temple under MPLAD Scheme.	Santosi Mata Temple	447629.43	488887.00	09/06/2008	22/11/2008	Work has been Completed.
5	Pariyari	Construction of W.B.M. road & RCC road with Trimix method from Pariyari main road to Raghubhai house at Pariyari Group Gram Panchayat, Moti Daman.	Pariyari	340728.11	419213.9	22/09/2008	22/12/2008	Work has been Completed.
6	Pariyari	Construction of compound wall & R.C.C. flooring of Pariyari Primary School at Pariyari Group Gram Panchayat, Moti Daman.	Pariyari	299559.97	366583.15	22/09/2008	22/12/2008	Work has been Completed.
7	Pariyari	Construction of RCC road by Trimix method form Pariyari main road to Babu Bhana's house under MPLAD scheme.	Jampore	163035.48	167096.15	26/09/2008	26/10/2008	Work has been Completed.
8	Pariyari	Providing water proofing on terrace in Government Primary School at Nayala Pardi at Pariyari Group Gram Panchayat, Moti Daman	Nayla Pardi	404400.00	423693.7	29/11/2008	02/01/2009	Work has been Completed.
9	Pariyari	Construction of WBM road and RCC road at Deva Pardi Karshan Jagan Halpati house to Prathana mandir, Sagarwadi Shanti Sukala Warliwad house to Annand Raman house at Pariayari Group Gram Panchayat, Moti Daman.	Deva Pardi	1379993.80	1427592.94	28/05/2009	27/08/2009	Work has been Completed.
10	Pariyari	Construction of RCC road by Trimix method from Yogeshwar temple to Gulab Gopal and Kalidas house in Pariyari Group Gram Panchayat, Moti Daman	Yogeshwar Temple	761044.73	795827.00	22/01/2009	27/1/2009	Work has been Completed.
11	Pariyari	Construciton of RCC road & tirmix in Patel falia from main road to Mithala Babar house & Choro in Pariyari Panchayat, Moti Daman.	Patel Falia	755164.75				Work has been Completed.

ANNEXURE - A

Developmental Works done during the Years 2009-10 in the village Panchayat & District Panchayat Daman & Diu village - wise and year-wise

(To be shown separately year-wise)								
Sr. No.	Name of Vollage Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the work	dated of execution of work	Date of completion of workq	Remarks
1	2	3	4	5	6	7	8	9
1	Pariyari	Construction of RCC road with trimix method at various places in Pariyari Junagam, in Pariyari G. G. Panchayat, Moti Daman.	Junagam	1421722.99	1574221.00	22/03/2010	19/06/2010	Work has been Completed.
2	Pariyari	Construction of RCC road with trimix method at Jampore Mangelwad in pari-yari G.G. P. Moti Daman	Jampore Magelwad	1208273.22	1310416.00	03/08/2010	06/05/2010	Work has been Completed.
3	Pariyari	Construction of toilet blokck at Nayla Pardi Primary school in Pariyari Group Gram Panchayat, Moti Daman.	Nayla Pardi	324767.08	340400.00	Patel Construction, Daman		Work has been Completed.
4	Pariyari	Construction of RCC road with trimix method from Suresh Magan house, Jairam Samji house & Manoj Parsuram house in Pariyari G.G. Panchayat, Moti Daman.	Pariyari	247951.10				Work has been Completed.
5	Pariyari	Construction of veterinary aid center and animal shed in the existing compound of Pariyari panchayat ghar in Pariyari GGP Moti Daman	Panchayat Ghar	1012824.58	902470.14	28/05/2010	28/09/2010	Work has been Completed.
6	Pariyari	Construction of Anganwadi at Jampore Warliwad at Pariyari G.G. Panchayat Moti Daman.	Jampore Warliwad	893984.21	979340.00	07/02/2010	10/01/2010	Work has been Completed.
7	Pariyari	Construction of 4 Nos of class room with stair caseroom at Jampore Varliwad in Pariyari Group Gram Panchayat at Moti Daman under S.S.A. Scheme.	Jampore Warliwad	1732052.12	1606682	24/07/2010	20/11/2010	Work has been Completed.
8	Pariyari	Construction of 1 Nos of class room for Govt. primary school at Jampore in Pariyari G. G. P. Moti Daman under S.S.A. Scheme.	Jampore	644987.95	581844	30/05/2010	27/08/2010	Work has been Completed.
9	Pariyari	Construction of KVIC centre at Jampore Sagarwad, In Pariyari G.G. Panchayat, Moti Daman	Sagarwad	642611.95	560410.303	28/05/2010	26/08/2010	Work has been Completed.
10	Pariyari	Improvement and widening of road starting from Dholar junction to Jampore beach for a length of 2.40 km length at Moti Daman SH: Providing and laying granular sub base course, wet mix macadam, BUSG, C.D. works 40mm thick bituminous macadam 20mm thick seal coat and asphalt panting etc.	Dholar - Jamapore	12730796	10486255	14/06/2010	16/03/2011	Paid so far as per col. 6

ANNEXURE - A

Developmental Works done during the Years 2010-11 in the village Panchayat & District Panchayat Daman & Diu village - wise and year-wise

(To be shown separately year-wise)								
Sr. No.	Name of Vollage Panchayat	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made for the work	dated of execution of work	Date of completion of workq	Remarks
1	2	3	4	5	6	7	8	9
1	Pariyari	Providing 150mm dia bore well with hand pump at various places in Pariyari G.G. Panchayat, Moti Daman 10 Nos. under MPLAD, scheme.	Pariyari	360800	373803	08/10/2010	18/09/2010	Work has been Completed.
2	Pariyari	Construction of RCC road with trimix method at various places in Pariyari Kani Falia In Pariyari GGP Moti Daman	Kani Falia	1408687.89	1456411.00	22/08/2010	19/01/2011	Work has been Completed.
3	Pariyari	Construction of RCC road with trimix method at various places in Ward No.5 in Pariyari GGP Moti Daman for a length of 325.00 Rmt	Pariyari	617223.75				work in Progress
4	Pariyari	Construction of RCC road with trimix method at various places in Ward No.3 & 4 in Pariyari GGP Moti Daman for a length of 525.00 Rmt	Pariyari	997053.75				work in Progress
5	Pariyari	Construction of RCC road with trimix method at various places in Ward No.2 in Pariyari GGP Moti Daman for a length of 515.00 Rmt	Pariyari	978062.25	1023322.00	27/08/2010	24/11/2010	Work has been Completed.
6	Pariyari	Construction of RCC road with trimix method at various places in Ward No.1 in Pariyari GGP Moti Daman for a length of 493.00 Rmt	Pariyari	936280.95	1058109.00	30/08/2010	27/11/2010	Work has been Completed.