

ANNEXURE - B

Developmental Works done during the last 3 years 2008-09, 2009-10 and 2010-11 in the Municipalities of Daman and Diu, Ward-wise and Year-wise
(To be shown separately year-wise)

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9

Year 2008-09

1	Ward no. 1	Extension of existing Garage towards Eastern side of the Stadium Ground, Nani Daman under Grant-in-Aid	Ward no. 1, Nani Daman.	274119.01	287543.00	28/07/2008	24/09/2008	Work completed
2	Ward no. 1	Construction of R.C.C. road at Ward no. 1, from Kansarwad to Dr. J. C. Rana's house, Prabhu Falia, Nani Daman. (Grant-in-aid)	Ward no. 1, Nani Daman.	1380956.19	1399133.00	18/12/2008	28/12/2009	Work completed
3	Ward no. 1	Demolition of Dayanand Bandodkar Stadium at w.no.1, Nani Daman. (Grant-in-aid)	Ward no. 1, Nani Daman.	132152.66	126213.00	18/08/2008	11/10/2008	Work completed
4	Ward no. 2	Construction of R.C.C. road at junction of jain street to junction of rana street via Jain temple at W. No. 2, Nani Daman. (Grant-in-aid)	Ward no. 2, Nani Daman.	1406734.90	1474228.00	18/02/2009	22/02/2009	Work completed
5	Ward no. 3	Construction of R.C.C. road from Holi Falia Gully to Kharawad Jumma Masjid and Kuttar Falia Gully (W. No. 3), Nani Daman. (Grant-in-aid).	Ward no. 3, Nani Daman.	588337.69	319506.00	03/03/2009	15/04/2009	Work completed
6	Ward no. 3	Construction of Toilet block at ward No.3, chhatawad, Khariwad, Nani Daman. (Grant-in-aid)	Ward no. 3, Nani Daman.	767764.23	748857.00	17/02/2009	25/04/2009	Work completed
7	Ward no. 4	Construction of R.C.C. road with hume pipe gutter from Main Road to Noorani Masjid, Khariwad, (W. No. 4), Nani Daman. (Grant-in-aid)	Ward no. 4, Nani Daman.	814202.58	682896.00	02/05/2009	29/05/2009	Work completed
8	Ward no. 5	Construction of hume pipe gutter from behind food corner shop to Moti Daman Market and tempo stand to rickshaw stand at w.no.5 Moti Daman.(Grant -in-aid)	Ward no. 5, Moti Daman.	533450.78	845916.00	15/11/2008	28/12/2008	Work completed
9	Ward no. 5	Construction of Hume pipe gutter near Collector Office, Halpatiwas, ward no.5., Moti Daman. (Grant-in-aid.)	Ward no. 5, Moti Daman.	546278.12	672495.00	18/12/2008	05/02/2009	Work completed
10	Ward no. 5	Construction of R.C.C. road with hume pipe gutter from Anthony Bar to Dargah road at Moti Daman. Ward no-5, Moti Daman. (Grant-in-aid).	Ward no. 5, Moti Daman.	1496430.00	1496429.00	22/02/2009	10/04/2009	Work completed
11	Ward no. 7	Strengthening and up gradation of Asphalt road main road to Iskat sheri at Ward No 6,& at main road toLuhar falia road via hinu printers at ward no 7 Moti Daman. (Grant -In-Aid)	Ward no. 7, Moti Daman.	1356556.01	1458579.00	01/03/2009	05/03/2008	Work completed
12	Ward no. 7	Strengthening and up gradation of Asphalt road from main road to boriya talav via football ground at ward no 7 Moti Daman. (Grant -In-Aid)	Ward no. 7, Moti Daman.	1404222.92	1490111.00	06/02/2009	05/03/2009	Work completed

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9
13	Ward no. 7	Construction of R.C.C. road with hume pipe gutter from Main road to Mangubhai's house and sale tower to Anthony's house at W.no.7, Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	1396712.02	1452098.00	17/02/2009	01/03/2009	Work completed
14	Ward no. 7	Construction of R.C.C. road with hume pipe gutter near Municipal Market Moti Daman at W.no.7, Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	363912.16	366275.00	17/02/2009	03/03/2009	Work completed
15	Ward no. 7	Construction of R.C.C. road at Assucena road to Gem plaza appt. at W.no.7, Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	161611.07	165047.00	17/02/2009	01/03/2009	Work completed
16	Ward no. 7	Miscellaneous renovation works of office building for establishing General Section and Others section at Daman Municipal Council at Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	685712.20	717560.00	30/12/2008	23/01/2009	Work completed
17	Ward no. 7	Sanitation & renovation of infantry building for establishing Technical section of Daman Municipal Council at Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	1189108.28	1248564.00	12/01/2008	22/01/2009	Work completed
18	Ward no. 8	Construction of R.C.C. road from Panch Rasta to Indira Gandhi Marg via Ex. MLA's house at Parkota Sheri, (W. no. 8), Nani Daman. (Grant-in-aid)	Ward no. 8, Nani Daman.	805174.25	555590.00	18/02/2009	27/04/2009	Work completed
19	Ward no. 8	Construction of R.C.C. road from house of Shri Jogi Devjibhai Tandel to the house of Vallabh Kalan via Gulabi Bunglow, Parkota sheri, (W. no. 8), Nani Daman. (Grant-in-aid)	Ward no. 8, Nani Daman.	398018.46	285990.00	18/2/2009	27/04/2009	Work completed
20	Ward no. 10	Construction of R.C.C. gutter from Babul Apt. to Devka Road, W. No. 10, Nani Daman (Grant-in-aid)	Ward no. 10, Nani Daman.	505543.99	605580.00	15/09/2008	19/09/2008	Work completed
21	Ward no. 11	Strengthening and up gradation of Asphalt road from Andhiya sheri to Tangal mill via bhandarwad at Ward No 11 at nani Daman .(Grant -In-Aid)	Ward no. 11, Nani Daman.	1374079.42	1283265.00	30/05/2008	06/03/2008	Work completed
22	Ward no. 11	Construction of R.C.C.road at Sangia sheri, Nani Daman. (Grant-in-aid)	Ward no. 11, Nani Daman.	644347.38	701559.00	17/02/2009	10/08/2009	Work completed
23	Ward no. 12	Strengthening and upgradation of asphalt road from Jupiter distillery to Hindu Smasan bhumi at w.no.12 Nani Daman.(Grant-In-Aid)	Ward no. 12, Nani Daman.	761349.67	795224.00	10/06/2008	18/06/2008	Work completed
24	Ward no. 12	Construction of R.C.C.road with hume pipe gutter from Devka Main Road to Indira Gandhi Marg, Dabha Sheri, Nani Daman. (Grant-in-aid)	Ward no. 12, Nani Daman.	614300.07	688834.00	17/02/2009	26/05/2009	Work completed
25	Ward no. 12	Construction of with hume pipe gutter at w.no.12 at Borajiva sheri to devka main road , Nani Daman. (Grant-in-aid)	Ward no. 12, Nani Daman.	630060.00	630060.00	20/06/2009	19/08/2009	Work completed
26	Ward no. 13	Construction of R.C.C.road with Gutter at Mahyawanshi falia to Khatkiwad, behind Old Police Quarters at ward. no. 13, at Nani Daman. (Grant-in-aid)	Ward no. 13, Nani Daman.	1388955.80	1496375.00	25/20/2009	28/04/2009	Work completed
27	Ward no. 14	Strengthening and upgradation of Asphalt road at Dilip Nagar from HDFC Bank to Abhay Sagar Appartment via Play ground at W. No. 14, at nani Daman .(Grant -In-Aid)	Ward no. 14, Nani Daman.	1306014.73	1333080.00	24/05/2008	29/05/2008	Work completed

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9
28	Ward no. 14	Strengthening and up gradation of Asphalt road at dilip nagar from dilip empire bldg. to satsang Bias, at ward no 14, at Nani Daman. (Grant –In–Aid)	Ward no. 14, Nani Daman.	1414809.97	1471461.00	28/05/2008	31/05/2008	Work completed
29	Ward no. 14	Construction of W.B.M. road ,with Asphalt road by paver from goa bank to Shiv ply shop, at ward no 14, Nani Daman . (Grant –In–Aid)	Ward no. 14, Nani Daman.	866251.02	663274.00	22/05/2008	27/05/2008	Work completed
30	Ward no. 14	Strengthening and up gradation of Asphalt road from main road to culvert at Sanj Pardi & main road to sea shore near Daji Tandel's Residence at W. No. 14, at Nani Daman. (Grant –In–Aid)	Ward no. 14, Nani Daman.	1415030.82	1271987.00	06/06/2008	06/10/2008	Work completed
31	Ward no. 15	Construction of W.B.M. road with Asphalt road by paver in daman ganga Co- Operative society, main road to zil hill bar, at Ward No. 15, Nani Daman (Grant-in-Aid)	Ward no. 15, Nani Daman.	935999.1	979432.00	06/09/2008	19/06/2008	Work completed
32	Ward no. 15	Construction of W.B.M. road with Asphalt road by paver in daman ganga Co Operative society, main road to behind supreme Co-Operative society, at Ward No. 15, Nani Daman (Grant-in-Aid)	Ward no. 15, Nani Daman.	1326331.49	1385289.00	06/09/2008	17/06/2008	Work completed
33	Ward no. 15	Construction of hume pipe gutter behind Nasirvanji Petrol pump at W.no.15, Nani Daman.	Ward no. 15, Nani Daman.	311751.30	403565.00	20/12/2008	26/12/2008	Work completed
34	Ward no. 15	Construction of R.C.C. road from Daman-Vapi Man Road to Khoja Society at W. No. 15, Nani Daman. (Grant-in-aid).	Ward no. 15, Nani Daman.	659513.04	689077.00	24/12/2008	06/01/2009	Work completed
35	Ward no. 15	Construction of R.C.C. road with hume pipe gutter from Chimambhai Dhedka house to Zarimarimata Mandir at Ward no-15, Nani Daman. (Grant-in-aid)	Ward no. 15, Nani Daman.	732364.70	737130.00	25/01/2009	28/02/2009	Work completed
<u>Year 2009-10</u>								
1	Ward no. 1	Providing and fixing Paver block with hume pipe gutter at w.no.1, behind Daman talkies to Asharam Krupa appt. Wadi Falia, Nani Daman. (Grant-in-aid).	Ward no. 1, Nani Daman.	857927.10	899904.00	28/02/2010	12/03/2010	Work completed
2	Ward no. 1	Providing and fixing Paver block at w.no.1, from Mahila Mandal char rasta to Sweeper Quartes, Nani Daman. (Grant-in-aid).	Ward no. 1, Nani Daman.	1086979.68	1473879.00	14/01/2010	05/03/2010	Work completed
3	Ward no. 1	Construction of Vegetable Market at Vadi Falia ward No. 1, at Nani Daman. (Grant-in-aid).	Ward no. 1, Nani Daman.	13038879.62	13491698.00	03/05/2010		Work under progress
4	Ward no. 1	Construction of Model school at near Bandothkar stadium, Nani Daman. (Grant-in-aid).	Ward no. 1, Nani Daman.	34039363.86	15518536.00	03/05/2010		Work under progress
5	Ward no. 2	Construction of RCC road with RCC gutter at W.no.2 from Mahalaxmi Mandir and Holi falia Nani Daman.(Grant-in-aid)	Ward no. 2, Nani Daman.	1054446.53	306492.00	19/08/2010	05/10/2010	Work completed
6	Ward no. 2	Providing & fixing Paver block with filling and leveling at DMC Ground behind Saibaba Temple, Nani Daman. (Grant-in-aid).	Ward no. 2, Nani Daman.	1186754.69	257404.00	30/04/2010		Work under progress

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9
7	Ward no. 2	Providing & fixing Chain Ling Fencing at DMC Ground behind Saibaba Temple Nani Daman. (Grant-in-aid).	Ward no. 2, Nani Daman.	1297988.39	1210842.00	30/04/2010		Work under progress
8	Ward no. 2	Providing and fixing Paver block at Koda Falia to Holi Falia gully at Ward no. 2, Nani Daman. (Grant-in-aid)	Ward no. 2, Nani Daman.	535263.47	555086.00	30/04/2010		Work completed
9	Ward no. 3	Providing & fixing Paver block at both side of existing Paver block road at W. no. 3, at Holi Falia to Rajiv Gandhi Setu, Nani Daman. (Grant-in-aid).	Ward no. 3, Nani Daman.	899667.29	867489.00	30/04/2010	15/06/2010	Work completed
10	Ward no. 5	Strengthening and upgradation of asphalt road at W.no 5, from ghanchiwad main road to masjid, moti Daman.(Grant - In - Aid).	Ward no. 5, Moti Daman.	1211616.05	1265418.00	02/07/2009	04/07/2009	Work completed
11	Ward no. 5	Construction of R.C.C. gutter at W. no. 5 from chari to new Collector building from ch. 0.00mt to 80.00mt, Moti Daman. (Grant - In- Aid).	Ward no. 5, Moti Daman.	1380348.44	1465511.00	15/10/2009	12/01/2010	Work completed
12	Ward no. 5	Construction of R.C.C. gutter at W. no. 5 from chari to new Collector building from ch. 80.00mt to 160.00mt, Moti Daman. (Grant - In- Aid).	Ward no. 5, Moti Daman.	1380348.44	1477537.00	16/10/2009	13/01/2010	Work completed
13	Ward no. 5	Construction of R.C.C. gutter at W. no. 5 from chari to new Collector building from ch. 160.00mt to 240.00mt, Moti Daman. (Grant - In- Aid).	Ward no. 5, Moti Daman.	1380348.44	153881.00	16/10/09	02/01/2010	Work completed
14	Ward no. 5	Construction of R.C.C. gutter at W. no. 5 from chari to new Collector building from ch. 240.00mt to 320.00mt, Moti Daman. (Grant - In- Aid).	Ward no. 5, Moti Daman.	1380348.44	154535.00	17/10/2009	08/01/2010	Work completed
15	Ward no. 5	Construction of R.C.C. gutter at W. no. 5 from chari to new Collector building from ch. 320.00mt to 400.00mt, Moti Daman. (Grant - In- Aid).	Ward no. 5, Moti Daman.	1380348.44	1345022.00	16/10/2009	13/01/2010	Work completed
16	Ward no. 5	Construction of R.C.C. gutter at W. no. 5 from chari to new Collector building from ch. 400.00mt to 480.00mt, Moti Daman. (Grant - In- Aid).	Ward no. 5, Moti Daman.	1380348.44	1491613.00	29/11/2009	27/02/2010	Work completed
17	Ward no. 5	Construction of R.C.C. gutter at W. no. 5 from chari to new Collector building from ch. 480.00mt to 520.00mt, Moti Daman. (Grant - In- Aid).	Ward no. 5, Moti Daman.	690314.22	775717.00	29/11/2009	02/03/2010	Work completed
18	Ward no. 5	Construction of Compound Wall at Sunnat Jamat, Kabrastan, Ward No. 5, Chithiyawad, Moti Daman. (Grant-in-aid).	Ward no. 5, Moti Daman.	3375825.45	764539.00	30/04/2010		Work under progress
19	Ward no. 6	Construction of RCC Chowk at Ranchhodji Mandir at W.no.6 , Moti Daman. (Grant-in-aid)	Ward no. 6, Moti Daman.	542635.80	515464.00	25/12/2009	22/02/2010	Work completed
20	Ward no. 7	Strengthening and upgradation of asphalt road at near agriculture dept.daman, moti Daman. (Grant - In - Aid).	Ward no. 7, Moti Daman.	733140.61	761018.00	06/07/2009	06/07/2009	Work completed
21	Ward no. 7	Construction of RCC road with hume pipe gutter at W. no. 7, from Mangelwad to Zalaniwadi, Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	1388461.26	1748298.00	07/12/2009	01/02/2010	Work completed

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9
22	Ward no. 7	Construction of RCC road with hume pipe gutter at W. no. 7, from Zalaniwadi to Vitthalnath Mandir, Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	1355101.11	1407704.00	06/03/2010	14/12/2010	Work completed
23	Ward no. 7	Construction of hume pipe gutter partly with RCC gutter from Assucena road to Moat at W.No.7, at Moti Daman.(Grant-in-aid)	Ward no. 7, Moti Daman.	1428511.47	1482689.00	22/02/2010	03/04/2010	Work completed
24	Ward no. 7	Providing & fixing Paver block at W. no. 7 from Main Road to Catholic Cemetery, Moti Daman. (Grant-in-aid).	Ward no. 7, Moti Daman.	815234.76	959860.00	30/04/2010	21/07/2010	Work completed
25	Ward no. 7	Repairing and renovation of Council Hall at DMC Office Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	1261963.00	1320985.00	31/03/2010		Work under progress
26								Work completed
27	Ward no. 8	Providing & Fixing of Freedom Fighter Statue at Jetty Garden at Nani Daman. (Grant-in-aid)	Ward no. 8, Nani Daman.	950000.00	997000.00	04/11/2009	04/01/2010	Work completed
28	Ward no. 8	Construction of RCC/Paver Block road with hume pipe gutter from Jamna Mansion to Khoja Khana and from the Junction of the road leading from Bankim's House to Community Hall Mora falia, Nani Daman. (Grant-in-aid).	Ward no. 8, Nani Daman.	1425098.85	1458798.00	09/05/2010	13/07/2010	Work completed
29	Ward no. 13	Providing & Fixing Paver Block at W. no. 13, Seva Medical to Rickshaw Stand Nani Daman. (Grant-in-aid)	Ward no. 13, Nani Daman.	998565.00	1047750.00	23/11/2009	15/01/2010	Work completed
30	Ward no. 13	Providing and fixing Paver block at w.no.13 at Zapabar to Taxi stand, Nani Daman. (Grant-in-aid).	Ward no. 13, Nani Daman.	1422876.08	1499621.00	21/12/2009	19/02/2010	Work completed
31	Ward no. 14	Construction of RCC road at Ramdas Hospital at W. no. 14, Nani Daman. (Grant-in-aid)	Ward no. 14, Nani Daman.	493067.40	512872.00	11/11/2009	10/02/2010	Work completed
32	Ward no. 14	Construction of R.C.C. Road in various places at Opp. New R.T.O. Office at Ward no. 14 at Nani Daman. (Grant-in-aid)	Ward no. 14, Nani Daman.	917491.00	705549.00	19/08/2010	14/10/2010	Work completed
33	Ward no. 14	Construction of Hume pipe gutter and W.B.M. Road at Ward no. 14 at Sanj Pardi Halpatiwas, Nani Daman. (Grant-in-aid)	Ward no. 14, Nani Daman.	549417.85	571740.00	30/04/2010	11/06/2010	Work completed
34	Ward no. 15	Construction of RCC road at Mahendra soni house to Ramubhai Talekar house, Khariwad, Nani Daman (Grant-in-aid).	Ward no. 15, Nani Daman.	256190.62	266535.00	29/07/2009	12/08/2009	Work completed
35	Ward no. 15	Construction of RCC road at Mercury appt. to Hira Chiba Chawl, Khariwad, Nani Daman. (Grant-in-aid).	Ward no. 15, Nani Daman.	164693.97	171519.00	30/07/2009	19/08/2009	Work completed
36	Ward no. 15	Construction of RCC road with RCC gutter from Bhikha Mangal house to Bava Dheda house at W. no. 15, Khariwad, Nani Daman. (Grant-in-aid)	Ward no. 15, Nani Daman.	1456800.00	1456798.00	11/11/2009	11/02/2010	Work completed
37	Ward no. 15	Construction of RCC road with RCC gutter at Zarimarimata Temple to Vapi-Daman Main Road at W. no. 15, Khariwad, Nani Daman. (Grant-In-Aid).	Ward no. 15, Nani Daman.	769243.31	805533.00	11/11/2009	27/01/2010	Work completed
38	Ward no. 15	Construction of hume pipe gutter at W. no. 15, from Vapi Daman Main Road to Divyajyot Appartment Khariwad, Nani Daman.	Ward no. 15, Nani Daman.	643198.41	672841.00	20/12/2009	27/01/2010	Work completed

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9
39	Ward no. 15	Construction of hume pipe gutter at W. no. 15, from Gem plaza main road to Govt. well Khariwad, Nani Daman.(Grant-in-aid)	Ward no. 15, Nani Daman.	643198.41	660117.00	28/02/2010	05/04/2010	Work completed
40	Ward no. 15	Construction of R.C.C. Road at Ward no. 15 from Main Road Khariwad to Kuriyan's residence Nani Daman. (Grant-in-aid)	Ward no. 15, Nani Daman.	633067.95	652166.00	30/04/2010	05/06/2010	Work completed
41	Ward no. 15	Construction of R.C.C. Road with hume pipe gutter at ward no. 15, from Halpatiwas to Main Road via Ice Factory, Nani Daman. (Grant-in-aid)	Ward no. 15, Nani Daman.	1388461.26	1453604.00	30/04/2010	28/06/2010	Work completed
<u>Year 2010-11</u>								
1	Ward no. 1	Construction of counters at New Vegetable Market at Nani Daman. (Phase-I). (Grant-in-aid)	Ward no. 1, Nani Daman.	1426310.00	1050000.00	16/12/2010		Work under progress
2	Ward no. 1	Construction of counters at New Vegetable Market at Nani Daman. (Phase-II). (Grant-in-aid)	Ward no. 1, Nani Daman.	1426310.00	1100000.00	16/12/2010		Work under progress
3	Ward no. 1	Construction of counters at New Vegetable Market at Nani Daman. (Phase-III). (Grant-in-aid)	Ward no. 1, Nani Daman.	1252396.25	946000.00	16/12/2010		Work under progress
4	Ward no. 1	Internal and External Electrification of New Vegetable Market at Nani Daman). (Grant-in-aid)	Ward no. 1, Nani Daman.	1428250.00		16/12/2010		Work under progress
5	Ward no. 2	Providing and fixing Paver block from Jain Street to Prabhu Falia Junction, Nani Daman. (Grant-in-aid)	Ward no. 2, Nani Daman.	1374081.68	1707003.00	23/07/2010	20/09/2010	Work completed
6	Ward no. 2	Providing and fixing Paver block from Prabhu Falia Junction to Ghanchiwad Masjid, Nani Daman. (Grant-in-aid)	Ward no. 2, Nani Daman.	1374081.68	1730796.00	23/07/2010	11/09/2010	Work completed
7	Ward no. 2	Construction of RCC road at W. no. 2, from Mahalaxmi Mandir to Awala Falia, Nani Daman. (Grant-in-aid)	Ward no. 2, Nani Daman.	295747.56	1099729.00	23/08/2010	03/11/2010	Work completed
8	Ward no. 3	Providing and fixing Paver Block at W. No. 3, from Kuttar Falia to Bus Stop parallel to Rajiv Gandhi Setu, Nani Daman. (Grant-in-aid).	Ward no. 3, Nani Daman.	1189859.55	1367527.00	28/10/2010	24/12/2010	Work completed
9	Ward no. 3	Providing and fixing Paver Block at Chhatawad, W. no. 3, Nani Daman. (Grant-in-aid).	Ward no. 3, Nani Daman.	1135775.03	1025004.00	15/12/2010	07/02/2011	Work completed
10	Ward no. 4	Providing and fixing Paver block at Rajiv Gandhi Setu to Smt. Rehana Rangrej residence at W. no. 4, Nani Daman. (Grant-in-aid).	Ward no. 4, Nani Daman.	892535.53	947139.00	21/08/2010	19/10/2010	Work completed
11	Ward no. 4	Construction of RCC Road at Kar Falia, Khariwad, Mitnawad at W. no. 4, Nani Daman. (Grant-in-aid)	Ward no. 4, Nani Daman.	883262.15	365515.00	26/07/2010		Work under progress
12	Ward no. 4	Construction of RCC Road at Iskat Falia and Mora Falia, Khariwad, Mitnawad at W. no. 4, Nani Daman. (Grant-in-aid)	Ward no. 4, Nani Daman.	1223760.96	1252551.00	26/07/2010	02/09/2010	Work completed
13	Ward no. 4	Construction of R.C.C. road with R.C.C. hume pipe gutter at navi vasti and mora falia at W. no. 4, at mitnawad Nani Daman. (Grant-in-aid).	Ward no. 4, Nani Daman.	1225157.67	1334467.00	26/07/2010	05/09/2010	Work completed
14	Ward no. 4	Construction of R.C.C. tremix road from hotel suruchi to mitnawad ,at ward no -4, Nani Daman. (Grant-in-aid).	Ward no. 4, Nani Daman.	1421862.28	1309010.00	26/08/2010	03/11/2010	Work completed

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9
15	Ward no. 5	Construction of R.C.C. Gutter at W. no. 5, from Chari to Culvert at road to Magarwada, Ch. 0.00 mt. to 80.00 mt., Moti Daman. (Grant-in-aid)	Ward no. 5, Moti Daman.	1333719.62	1328566.00	26/07/2010	22/09/2010	Work completed
16	Ward no. 5	Construction of R.C.C. Gutter at W. no. 5, from Chari to Culvert at road to Magarwada, Ch. 80.00 mt. to 130.00 mt., Moti Daman. (with Culvert) (Grant-in-aid)	Ward no. 5, Moti Daman.	1405786.22	1328566.00	26/07/2010	25/09/2010	Work completed
17	Ward no. 5	Construction of Hume Pipe Gutter at W. no. 5 from Muslim Madressa to Chari, Moti Daman. (Grant-in-aid)	Ward no. 5, Moti Daman.	643198.41	302006.00	19/08/2010	25/09/2010	Work completed
18	Ward no. 5	Providing and Fixing Paver block from Police Outpost road to Masjid at Ward no. 5, Chithiyawad, Moti Daman. (Grant-in-aid).	Ward no. 5, Moti Daman.	1381639.60	1291926.00	05/08/2010	02/11/2010	Work completed
19	Ward no. 5	Providing and Fixing Paver block from Masjid to Assecena Road at Ward no. 5, Chithiyawad, Moti Daman. (Grant-in-aid).	Ward no. 5, Moti Daman.	1363573.41	1127925.00	08/08/2010	05/12/2010	Work completed
20	Ward no. 5	Supply and Placing of Murrum with Filling Leveling and Ramming at Chari, at ward no. 5, at Moti Daman. (Grant-in-aid).	Ward no. 5, Moti Daman.	1423737.00	1493646.00	30/10/2010		Work under progress
21	Ward no. 5	Strengthening and upgradation of Asphalt road from Kabrastan to Hindu Smashan Bhumi and at Bhitwadi, at Ward no. 5, at Moti Daman. (Grant-in-aid)	Ward no. 5, Moti Daman.	1271041.96		01/11/2010	17/11/2010	Final bill under progress
22	Ward no. 5	Strengthening and upgradation of Asphalt road from Opp. Police Out Post to Dargah at Kabrastan at Ward no. 5, at Moti Daman. (Grant-in-aid).	Ward no. 5, Moti Daman.	1329655.85		01/11/2010	17/11/2010	Final bill under progress
23	Ward no. 5	Construction of R.C.C. tremix road at S.S. Complex lane no. 1, at Ward No. 5, at Moti Daman. (Grant-in-aid)	Ward no. 5, Moti Daman.	1144839.73	1280309.00	20/02/2009	05/03/2009	Work completed
24	Ward no. 5	Construction of R.C.C. tremix road at S.S. Complex lane no. 2, at Ward No. 5, at Moti Daman. (Grant-in-aid)	Ward no. 5, Moti Daman.	1173395.88	1498603.00	20/02/2009	05/03/2009	Work completed
25	Ward no. 5	Construction of R.C.C. road with W.B.M. at Bhitwadi, W. No. 5, Moti Daman. (Grant-in-aid)	Ward no. 5, Moti Daman.	1255063.64	1263624.00	08/12/2010	11/02/2011	Work completed
26	Ward no. 6	Construction of R.C.C. Road with hume pipe gutter at W. no. 6, at Iskat Sheri, Moti Daman. (Grant-in-aid)	Ward no. 6, Moti Daman.	329591.18	315299.00	19/08/2009	26/08/2009	Work completed
27	Ward no. 6	Construction of RCC Road with Hume Pipe gutter at W. No. 6 at Sweeper's Quarters, Moti Daman. (Grant-in-aid)	Ward no. 6, Moti Daman.	572614.34	465588.00	19/08/2010	26/08/2010	Work completed
28	Ward no. 6	Providing and fixing Paver block at Near Yogeshwar Mandir at W. No. 6, Mangelwad, Moti Daman. (Grant-in-aid)	Ward no. 6, Moti Daman.	1158364.69	1069200.00	28/07/2010	21/09/2010	Work completed
29	Ward no. 6	Construction of RCC Road at W. No. 6 Doctor Sheri, Moti Daman. (Grant-in-aid)	Ward no. 6, Moti Daman.	633067.95	549130.00	19/08/2010	03/10/2010	Work completed
30	Ward no. 7	Construction of RCC Road at W. no. 7, from Sale Tower to Sea Shore, Moti Daman. (Grant-in-aid)	Ward no. 7, Moti Daman.	742109.40	609288.00	19/08/2010	05/10/2010	Work completed
31	Ward no. 7	Construction of Hune pipe gutter at W. no. 7, from Main Road Moti Daman Market to Slaughter house, Moti Daman. (Grant-in-aid).	Ward no. 7, Moti Daman.	677862.54	565869.00	19/08/2010	05/10/2010	Work completed

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9
32	Ward no. 7	Construction of Hume pipe gutter at W. no. 7, at Peter's house to Miranda house, Moti Daman. (Grant-in-aid).	Ward no. 7, Moti Daman.	839611.83	590203.00	19/08/2010	27/09/2010	Work completed
33	Ward no. 7	Construction of R.C.C. road at W. no. 7 at Luhar Falia behind Pramod Rana's residence, Moti Daman. (Grant-in-aid).	Ward no. 7, Moti Daman.	1285560.49	1334472.00	12/11/2010	25/11/2010	Work completed
34	Ward no. 8	Construction of RCC Road with hume pipe gutter at W. no. 8 at Parkota Sheri, Nani Daman. (Grant-in-aid).	Ward no. 8, Nani Daman.	1327923.14	1392830.00	26/07/2009	10/09/2009	Work completed
35	Ward no. 8	Construction of RCC Footpath at W. no. 8 at Parkota Sheri, Nani Daman. (Grant-in-aid)	Ward no. 8, Nani Daman.	1407010.50	1456283.00	26/07/2010	10/09/2010	Work completed
36	Ward no. 8	Providing and Fixing Paver block with hume pipe gutter from Khoja Khana to Mora Falia at W. no. 8, Nani Daman. (Grant-in-aid)	Ward no. 8, Nani Daman.	1207741.28	1306474.00	04/08/2010	19/10/2010	Work completed
37	Ward no. 8	Providing and fixing Paver block at Batli Sheri at W. no. 8, Nani Daman. (Grant-in-aid)	Ward no. 8, Nani Daman.	608514.30	484225.00	25/08/2010	10/10/2010	Work completed
38	Ward no. 8	Construction of R.C.C. road from jetty to parkota sheri along protection wall at ward no -8, at Nani Daman. (Grant-in-aid).	Ward no. 8, Nani Daman.	1322666.34	1499436.00	27/08/2010	24/11/2010	Work completed
39	Ward no. 10	Construction of RCC gutter from Electricity Office Nani Daman to Dwarka Bar and providing and fixing paver block at Kothapat Sheri, Nani Daman at W. No. 10, Nani Daman. (Grant-in-aid).	Ward no. 10, Nani Daman.	1142480.00	1155801.00	12/11/2010	20/12/2010	Work completed
40	Ward no. 11	Strengthening and upgradation of asphalt road from char rasta to P.W.D. Rest house at Chhapli Sheri, on Sea Face road at Nani Daman. (Phase-I).	Ward no. 11, Nani Daman.	1379295.20		30/10/2010	10/04/2011	Final bill under progress
41	Ward no. 11	Strengthening and upgradation of asphalt road from char rasta to P.W.D. Rest house at Chhapli Sheri, on Sea Face road at Nani Daman. (Phase-II).	Ward no. 11, Nani Daman.	1379295.20		30/10/2010	10/04/2011	Final bill under progress
42	Ward no. 12	Providing and Fixing Paver block at Hindu Smashan Bhumi at W. no. 12, Nani Daman. (Grant-in-aid)	Ward no. 12, Nani Daman.	1426874.38	889271.00	30/11/2010	20/10/2010	Work completed
43	Ward no. 13	Construction o RCC Road with hume pipe gutter at W. no. 13 from Dhakliniwadi to Main Road, Zapabar, Nani Daman. (Grant-in-aid)	Ward no. 13, Nani Daman.	1397993.63	1297473.00	29/07/2010	25/09/2010	Work completed
44	Ward no. 13	Providing and fixing Paver Block at Awala Falia and Kuttar Falia at W. No. 3, Nani Daman. (Grant-in-aid)	Ward no. 13, Nani Daman.	1218704.63	749034.00	19/08/2010	30/08/2010	Work completed
45	Ward no. 14	Construction of Hume pipe gutter at Opp. R.T.O. Office W. no. 14, Nani Daman. (Grant-in-aid)	Ward no. 14, Nani Daman.	698345.96	705549.00	20/08/2010	22/10/2010	Work completed
46	Ward no. 14	Construction of W.B.M. Road with Asphalt Road by Paver in Narayan Park at W. No. 14, Nani Daman. (Phase-I). (Grant-in-aid)	Ward no. 14, Nani Daman.	1311832.36	1265344.00	26/07/2009	01/08/2009	Work completed
47	Ward no. 14	Construction of W.B.M. Road with Asphalt Road by Paver in Narayan Park at W. No. 14, Nani Daman. (Phase-II). (Grant-in-aid)	Ward no. 14, Nani Daman.	1311832.36	1265344.00	26/07/2010	01/08/2010	Work completed

Sr. No.	Name of the Municipal Ward	Name of Work	Location of work carried out	Estimated cost of work	Actual expenditure made of the work	Date of execution of work	Date of completion of work	Remarks
1	2	3	4	5	6	7	8	9
48	Ward no. 14	Construction of RCC road with hume pipe gutter and providing and fixing Paver block on footpath from Tin Batti to Narayan Park at W. no. 14, Nani Daman from ch. 0.00 mt. to 130.00 mt. (Grant-in-aid).	Ward no. 14, Nani Daman.	1423136.45	1478360.00	25/08/2010	29/08/2010	Work completed
49	Ward no. 14	Construction of RCC road with hume pipe gutter and providing and fixing Paver block on footpath from Tin Batti to Narayan Park at W. no. 14, Nani Daman from ch. 131.00 mt. to 260.00 mt. (Grant-in-aid).	Ward no. 14, Nani Daman.	1423136.45	1485903.00	25/08/2010	29/08/2010	Work completed
50	Ward no. 14	Construction of RCC road with hume pipe gutter and providing and fixing Paver block on footpath from Tin Batti to Narayan Park at W. no. 14, Nani Daman from ch. 261.00 mt. to 390.00 mt. (Grant-in-aid).	Ward no. 14, Nani Daman.	1423136.45	1490628.00	25/08/2010	29/08/2010	Work completed
51	Ward no. 14	Storm Water Drainage from Mashal Chowk to Bus Depot under Grant-in-aid fund for Infrastructure Development of Urban area in Daman District (Re-invite)	Ward no. 14, Nani Daman.	31363156.14	3297795.00	14/12/2010		Work under progress
52	Ward no. 15	Construction of Hume pipe gutter at W. no. 15 from Nishaben;s house to Jill Hill Bar, Khariwad, Nani Daman. (Grant-in-aid)	Ward no. 15, Nani Daman.	643198.41	643787.00	19/08/2010	07/10/2010	Work completed
53	Ward no. 15	Providing and fixing Paver block at W. no. 15 from Main Road Khariwad to Mustak Tower Nani Daman. (Grant-in-aid)	Ward no. 15, Nani Daman.	1413408.92	1483720.00	26/07/2010	19/09/2010	Work completed
54	Ward no. 15	Construction of Hume pipe gutter at W. no. 15 from Afif house to Mustak Tower, Khariwad, Nani Daman. (Grant-in-aid)	Ward no. 15, Nani Daman.	643198.41	652403.00	25/08/2010	15/09/2010	Work completed
55	Ward no. 15	Construction of hume pipe gutter at W. no. 1, at Biblosh Market to Bandodkar Stadium and Near Bus Stop, Nani Daman. (Grant-in-aid)	Ward no. 15, Nani Daman.	643198.41	623409.00	26/07/2010	19/09/2010	Work completed

Chief Officer,
Daman Municipal Council
Daman.